Newzen Consultants Bangalore

Date: 29-05-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**25.74 %**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**26.89%**	Not more than 35.0 %
3.	Water absorption, %	**0.38 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-W15 **Date: 31-05-2018**

TEST REPORT ON WET MIX MACADAM MIX

(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. Gradation Test:

TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
45.00	**98.25**	95-100
26.50	**---**	-
22.40	**76.45**	60-80
11.20	**54.05**	40-60
4.75	**32.60**	25-40
2.36	**27.90**	15-30
0.600	**18.30**	8-22
0.075	**4.55**	0-5

K...R
KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

Date: 31-05-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**26.45%**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**27.12%**	Not more than 35.0 %
3.	Water absorption, %	**0.38s %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-BD1 Date: 10-05-2018

1. TEST REPORT ON BITUMEN SAMPLE:

Sub: Testing of Bitumen sample VG-30 Grade used in Dense Graded Bituminous Macadam.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

Technical Reference: Ministry of Road Transport and Highways, V Revision, 2013 and IS 73: 1992.

TABLE 1.1 ;

SL No	Details	Test Results	Requirements as per I.S 73 –1992 Specifications
1.	Penetration at 25^0 C	**53.00^0 C**	Min. 45
2.	Ductility Value at 25^0 C	**119 cm**	40
3.	Flash point	**238^0 C**	Minimum 220^0 C
4.	Softening point	**52.15^0 C**	Min. 47

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-CD1 Date: 10-05-2018

1. TEST REPORT ON COARSE AGGREGATE:

Sub: Testing of Coarse Aggregate used in Dense Graded Bituminous Macadam.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TABLE 1.1 ;

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**25.03%**	Not more than 27.00 % for DBM
2.	Combined Flakiness and Elongation index, %	**26.68%**	Not more than 35.0 %
3.	Water absorption, %	**0.36 %**	Not more than 2.0 %
4.	Specific gravity	**2.55**	-------
5.	Soundness	**5.78 %**	Max. 12 % in Sodium Sulphate

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DM1 Date: 14-05-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.53 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	**100**	100
26.5	**98.30**	90-100
19.0	**89.05**	71-95
13.20	**72.15**	56-80
4.75	**49.35**	38-54
2.36	**36.80**	28-42
0.300	**19.05**	7-21
0.075	**6.15**	2-8

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DS1 Date: 15-05-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1189**	900
2	Marshall Flow at 60°C, mm.	**3.38**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DM2 **Date: 15-05-2018**

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.51 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	**100**	100
26.5	**98.45**	90-100
19.0	**86.30**	71-95
13.20	**74.05**	56-80
4.75	**49.25**	38-54
2.36	**35.45**	28-42
0.300	**18.25**	7-21
0.075	**6.75**	2-8

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DS2 **Date: 16-05-2018**

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1170**	900
2	Marshall Flow at 60°C, mm.	**3.32**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

Page No. 1/1

For Newzen Consultants Bangalore

Proprietor

52

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DM3 **Date: 16-05-2018**

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.53 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	**100**	100
26.5	**97.55**	90-100
19.0	**84.20**	71-95
13.20	**78.30**	56-80
4.75	**51.05**	38-54
2.36	**39.20**	28-42
0.300	**17.60**	7-21
0.075	**6.85**	2-8

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

53

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DS3

Date: 17-05-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1165**	900
2	Marshall Flow at 60°C, mm.	**3.31s**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DM4

Date: 17-05-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.53 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	**100**	100
26.5	**98.70**	90-100
19.0	**84.10**	71-95
13.20	**78.15**	56-80
4.75	**52.05**	38-54
2.36	**38.60**	28-42
0.300	**19.30**	7-21
0.075	**5.90**	2-8

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DS4 **Date: 18-05-2018**

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1155**	900
2	Marshall Flow at 60°C, mm.	**3.28**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

56

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DM5

Date: 18-05-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.51 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	**100**	100
26.5	**97.45**	90-100
19.0	**85.25**	71-95
13.20	**77.10**	56-80
4.75	**49.05**	38-54
2.36	**36.70**	28-42
0.300	**16.90**	7-21
0.075	**6.35**	2-8

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

57

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DS5 Date: 19-05-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1178**	900
2	Marshall Flow at 60°C, mm.	**3.34**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com